Royalty Statement

Name of the work:- **Entrustment of Work "Roads and Footpath Maintenance in Ward No 15**

	Paticular	Unit	Qty	Stone		Sand		Gravel/ earth
				Constant	Qty	Constant	Qty	
	Cement Concreter 1:4:8, 40 mm jelly	Cum		0.960	0.00	0.450	0.00	
2	Cement Concreter 1:3:6, 40 mm jelly with available stone	Cum		0.000	0.00	465.000	0.00	
3	Plastring to brick masonry	Sqm		0.000	0.00	0.002	0.00	
4	Cement Concreter 1:3:6, 40 mm jelly with New stone	Cum		0.892	0.00	0.465	0.00	
5	Cement Concreter 1:2:4, 20 mm jelly	Cum		0.878	0.00	0.459	0.00	
6	M 25 Mix 1:1:2 (RMC)	Cum		0.760	0.00	0.380	0.00	
7	M 25 Mix 1:11/2:2 (RMC)	Cum		0.878	0.00	0.459	0.00	
8	SSM for foundation in C M 1:6	Cum		1.050	0.00	0.300	0.00	
9	SSM for Basement in C M 1:6	Cum		1.440	0.00	0.300	0.00	
10	Pointing to SSM in C M1:3	Sqm		0.000	0.00	0.002	0.00	
11	Granite Slab 7.5 cm thicks	Sqm		0.075	0.00	0.002	0.00	
12	Granite Slab 10 cm thicks	Sqm		0.100	0.00	0.002	0.00	
13	Sand filling for Foundation	Sqm		0.000	0.00	1.000	0.00	
14	Sand and boldres filling for Foundation	Cum		1.000	0.00	0.500	0.00	
15	Embackment Gravel	Cum		0.000	0.00	0.000	0.00	
16	Compact Stone Aggregate	Cum		1.000	0.00	0.000	0.00	
17	Built up spray gruot	Sqm		0.140	0.00	0.000	0.00	
18	Bituminous macadam	Cum		1.410	0.00	0.000	0.00	
19	Semidense bituminous Concrete	Cum		1.400	0.00	0.000	0.00	
20	Kerb Stones	Cum		0.032	0.00	0.017	0.00	
21	Precast RCC Slab	Cum	28.44	0.878	24.97	0.459	13.05	
22	WMM	Cum		1.000	0.00	0.000	0.00	
23	BMM	No		0.031	0.00	0.000	0.00	
					24.97		**13.05**	**0.00**

Sl no	Materials	Qty	Rate (in Rs)	Amount (in Rs)
1	Size Stone			
2	Jelly/ metal	24.97	108.00	2697.00
3	Sand	13.05	103.00	1345.00
4	Gravel	0.00		0.00
			RS	**4042.00**

AE

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073